

RUSSELL TOWNSHIP, GEAUGA COUNTY
 VILLAGE OF HUNTING VALLEY, CUYAHOGA & GEAUGA COUNTIES

Contractor: TRAX Construction Co.
 30701 Euclid Ave
 Wickliffe, OH 44092

Change Order: No. 2
 Contract # RC-0093-AC-2019
 Date: December 9, 2019

Project: RECONSTRUCTION OF SECTIONS A-C OF COUNTY LINE ROAD

Change to CONTRACT TIME:

NONE

Change to CONTRACT PRICE:

ADDITIONS:					
Item No.	ODOT No.	Description of Item	Quantity	Unit	Total
3	202	Headwall Removed	2	EACH	\$1,150.00
50	832	Construction Seeding and Mulching	4660.0	CY	\$0.70
55	602	Concrete Masonry	1.2	CY	\$1,000.00
65	611	15" Conduit, Type A	77.5	FEET	\$83.00
67	611	18" Conduit, Type A	62.0	FEET	\$79.00
68	611	18" Conduit, Tupe C	40.0	FEET	\$72.00
69	611	18" Conduit, Type D	3.7	FEET	\$72.00
71	611	24" Conduit, Type B	15.0	FEET	\$80.00
105	638	12" Cutting-In Sleeve, Valve And Valve Box, Complete	1	EACH	\$1,600.00
WS 2	--	Mather Lane - 12" Storm (HV)	1	LUMP	\$1,094.46
WS5b	--	Manhole D-8 Modifications (HV)	1	LUMP	\$4,255.18
WS5a	--	Manhole D-8 Downtime (HV)	1	LUMP	\$1,802.88
WS 6	--	Unidentified Utility Conflict Sta. 1230+50 to 1231+50 (HV)	1	LUMP	\$3,501.98
WS 7	--	Poor Sub-Grade at Benching (RT)	1	LUMP	\$1,670.46
WS 9	--	Unknown Drainage Structure Sta. 1339+43 (HV)	1	LUMP	\$495.30
WS 10	--	CWD Additional Plan Review Fees (HV)	1	LUMP	\$3,888.33
WS 11	--	Verify Water Line Depths (HV)	1	LUMP	\$6,002.21
WS 12	--	Cleveland Water - Insulate Only - Water Main (HV)	1	LUMP	\$20,696.16
WS13	--	Re-Establish Drive Sta. 1344+00 (RT)	1	LUMP	\$406.84
WS 16	--	Storm MH D-7 Modifications	1	LUMP	\$4,285.83
WS 22	--	Road Realignment (Additional Survey / Quantity Confirmation) (HV)	1	LUMP	\$2,731.25
WS 30	--	Removal of Snow in Curbed Areas (HV)	1	LUMP	\$2,390.17
WS 31	--	Concrete Pad Removal (HV)	1	LUMP	\$634.56
WS 32	--	Cost to remobilize to for storm sewer installations (HV)	1	LUMP	\$949.55
WS 35	--	Asphalt Pavement additional Mobilization Fees (HV)	1	LUMP	\$5,750.00
TOTAL ADDITIONS					\$83,444.06

DEDUCTIONS:


Item No.	ODOT Description No. of Item	Quantity	Unit	Total
----------	------------------------------	----------	------	-------

NONE


Recommended by Geauga County Engineer

 12-13-19
Joe Canal, PE, PS Date

Accepted by P&S Construction Co.

 12/11/19
Christopher R. Valletto, President Date

Approved by Russell Township Board of Trustees

 12/18/19
Gary G. Gabram Date

 12/18/19
Justin Madden Date

 12/30/19
James Mueller Date

TOTAL DEDUCTIONS \$0.00

ORIGINAL CONTRACT \$3,928,563.70

TOTAL ADDS \$83,444.06

TOTAL DEDUCTS \$0.00

REVISED CONTRACT \$4,012,007.76

The changes contained in this CHANGE ORDER will not be a basis for any additional time or compensation beyond the times or amounts listed in the CHANGE ORDER.



RUSSELL TOWNSHIP

www.russelltownship.us

Phone: 440-338-7783

Fax: 440-338-1965


Project Name: **RECONSTRUCTION OF SECTIONS A-C OF COUNTY LINE ROAD –
CHANGE ORDER NO. 2**

Contract Number: **RC-0093-AC-2019**

Contractor: **TRAX CONSTRUCTION CO.**

Certificate of Availability of Funds

It is hereby certified that the amount required to meet the obligations of this contract in the fiscal year in which the contract has been made has been lawfully appropriated for the purposes of the contract and is in the treasury or in the process of collection to the credit of an appropriate fund free from any previous encumbrances, obligations, or certificates now outstanding.


Fiscal Officer Karen Walder


Date